



March 13, 2007

VIA FAX NO. (559) 924-6743

Ms. Judy Narbaitz
CITY OF LEMOORE
210 Fox Street
Lemoore, CA 93245

RE: ⁹⁴¹ 944 West Cinnamon Drive, Lemoore

Dear Judy:

As a follow up to our letter dated January 18, 2007, we have been informed that the electrical panel has been delayed for 30 days (which will now arrive approximately April 18, 2007). Vierra Electric has completed all trenching, all wires have been pulled, and the City inspector has signed off on all completed work. Once we have received and installed the panel, we are then at the mercy of PG&E to come out and energize the panel. Therefore, with great reservation, we hereby request an additional 90 day extension to conclude the electrical separation.

All other utility separation has been completed.

Thank you for your consideration, and please do not hesitate to contact me with any questions you may have.

Sincerely,

A handwritten signature in black ink that reads "Tina Lovato". The signature is written in a cursive, flowing style.

Tina Lovato (formerly Griffin)

cc: Arie de Jong
Ed Boersma (via Fax No. 559-732-3886)
Stan Vierra (via Fax No. 559-582-8235)